

SHARON GREEN COMMITTEE

SPECIAL MEETING

Monday, April 8, 2019 @ 12:00 PM

Minutes

Draft until approved at next meeting

Members Present: Betsy Hall, Thomas Casey, Stephen Wasley, Marlene Woodman

Members Absent: Linda Amerighi, Eric Golden

Guest: Pat Hackett, Engineer

1. Call to Order

Betsy Hall called the meeting to order at 12 noon.

2. Minutes of March 18, 2019

On a motion made by Thomas Casey and seconded by Stephen Wasley, the Minutes of March 18, 2019 were approved.

3. Discussion of Green Project

Betsy Hall reported that Pat Hackett has updates for the Committee. At this point in time, it appears that the Town Road Crew may be able to get to its part of the Green project (drainage, cleaning basins) by mid-May or the first of June. Currently, the Town Crew is short staffed and need to complete two other projects. Should the Town Crew complete its portion of the Green project by the end of July, laying the granite could begin between mid-July and/or mid-August with the grading of the Green mid-August.

Pat Hackett reported the following:

- Set catch basins on the north part of the green
- Install one new basin
- Determine where a storage area could be (in close proximity to project) for the granite and the topsoil
- The Green project will need 1500-1600 cubic yards (less than previously determined)
 - Proper Ph value will be needed for the topsoil
- There could be some overlap with laying the granite and commencing grading
- We will need to review the grading / seeding contract to determine if the contractor or the Town will be responsible for watering. If grading / seeding is completed later in September/ October, we won't need as much water. But, we may need to secure arrangements with the Sewer and Water Commission for water usage and reimbursement. We could install meters on the hydrants to reimburse Sewer and Water for amount of water used.

Pat Hackett reported that he would complete the drawings needed for the bidders by this Wednesday and we could send those out by Thursday.

The Committee agreed that the start / end of the project is dependent on the Town Crew completing its part. The Committee thanked Pat Hackett for his diligence in assisting with the project.

4. Adjournment

On a motion made by Thomas Casey and seconded by Marlene Woodman, the Green Committee Adjourned at 1:15 P.M.

Respectfully submitted,


Marlene Woodman

RECEIVED

2019 APR 10 P 12:19

SHARON TOWN CLERK